

Existing Projects

Funding Pool	Proponent	Project Title	Award Amount	Funds Left	% Complete	Start Date	End Date	Status
Prop 1, Round 1 2020								
	UTICA	Communication Tower to Improve Data Collection & Coordination Reservoir Operations	\$39,850	\$0	100%	6/27/2020	3/31/2022	Project Complete
	GCSO	Emergency Generators at Big Creek & WWTP	\$290,000	\$0	100%	6/27/2020	12/31/2023	Project Complete
	TBMWI	Tuolumne Me-Wuk Westside Dam Project	\$500,000	\$0	100%	6/27/2020	12/31/2023	Final Project Report submitted, retention requested
	Admin	Grant Administration	\$39,950	\$15,582	61%	6/27/2020	9/30/2024	Q1 24 Invoices & reports submitted . Project completion report due
		Total	\$869,800	\$15,582	98%			
Prop 1 Round 1, 2023								
	ATCAA	T-Stan Low Income Household Water Conservation Project	\$278,682	\$278,682	0%	5/6/2023	12/31/2026	Contract Executed 1/8/24. Work begins.
	Admin	Grant Administration	\$13,318	\$13,318	0.00%	5/6/2023	3/31/2027	
		Total	\$292,000	\$292,000	0.00%			
Urban and Multibenefit Drought Relief Grant Program								
	THCSD	Million Gallon Tank #2 Rehabilitation	\$1,275,000	\$181,673	85.75%	1/1/2022	3/31/2024	Construction 95% complete
	TBMWI	Potable Water Storage Tank on the Tuolumne Rancheria	\$1,140,109	\$1,109,039	2.73%	1/1/2022	3/31/2024	Construction to start and be completed Q1 24. Need extension.
	TBMWI	Water Line Improvements on the Tuolumne Rancheria	\$2,497,540	\$266,574	89.33%	3/19/2022	3/31/2024	Construction 95% complete.
	Admin	Grant Administration	\$115,000	\$64,021	44.33%	12/22/2021	6/30/2024	Q4 Invoices & reports submitted
		Total	\$5,027,649	\$1,621,308	67.75%			
Urban and Multibenefit Drought Relief Grant Program								
	T-Stan IRWM	Tuolumne Stanislaus DAC Drinking Water Reliability Project	\$525,000	\$465,526	11.33%	5/1/2022	12/31/2024	GCSO design complete, project out for bid. UPUD are in the design phase and in house engineer to create station. ATCAA is processing water tests.

Pending Proposals